

## Town of Hatfield DPW Projects

<b>Project</b>	<b>Status</b>	<b>Expected Start Date</b>	<b>Expected Completion Date</b>
King St. Manhole Extension	Fall 2017	9-15-17	Complete as of 10-16-17
Add Crosswalk Painting School and Prospect Sts.	Starts end of July	9-30-17	Complete
Memorial Town Hall Front Entrance Steps	Fall 2017	Drawings complete – being reviewed by granite supplier	Complete
Straits Rd. Sewer Extension	Pipes on site- manholes incorrect	10-16-17	Complete as of 11-24-17
Water Main to Gore Ave.	Bid Documents Reviewed	Bid will be put out end of October – early November	Bids opened 12-2017. Bid awarded to Geeleher Construction
Sewer Master Plan	75% Complete	In Progress	Fiscal Year 2019
Town Garage Pole Shed	Fall 2017	In Progress	Summer 2019