



UPDATED CONSTRUCTION SCHEDULE WEST STREET SEWER IMPROVEMENTS

(revised August 3, 2023)

Construction will be resuming on the West Street Sewer Improvements during the month of August, specifically as follows:

- Monday, August 14th – work on the Sewer Pump Station begins
(specifically in easement areas at #32 and #34 West St)
- Monday, August 21st – work on sewer main installation continues
(see below for look-ahead schedule and specific work areas)

For the proposed sewer main installation work along West Street, the Contractor has provided the following schedule for the next couple months:

General Work Area	Week	Activity
#35, #37, #41, #42, #44, #46	Aug. 21 st to Aug. 25 th	Install dewatering system
	Aug. 28 th to Sept. 1 st	
	Sept. 5 th to Sept. 8 th	
	Sept. 11 th to Sept. 15 th	Install sewer main
	Sept. 18 th to Sept. 20 th	
#41, #43, #46	Sept. 21 st to Sept. 22 nd	Install dewatering system
	Sept. 25 th to Sept. 29 th	
	Oct. 2 nd to Oct. 6 th	Install sewer main
	Oct. 9 th to Oct. 10 th	
#45, #47, #54	Oct. 11 th to Oct. 13 th	Install dewatering system
	Oct. 16 th to Oct. 17 th	
	Oct. 18 th to Oct. 20 th	Install sewer main
	Oct. 23 rd to Oct. 27 th	

This is a proposed schedule intended to provide a general idea of what activities will be happening when and where. This schedule will be update regularly to reflect the Contractor's progress.