



UPDATED CONSTRUCTION SCHEDULE WEST STREET SEWER IMPROVEMENTS (revised March 12, 2024)

Construction will be resuming on the West Street Sewer Improvements on the 1st of April 2024, weather permitting. Excavation for sewer mains and lateral trenching is expected to be completed by early August, 2024. Following sewer installation will be a 3-month window of no work prior to final roadway paving, as mandated by MassDOT. Final paving will occur mid to end of November 2024. The majority of the restoration/cleanup to side yards, driveway aprons, road edges etc. will take place after the installation of all utilities (August). The contractor has provided an estimated timeline when they will be actively working in front of individual properties to install sewer mainline and service laterals, as noted below.

Based on current projected schedules the contractor will be actively working in front or nearby your property between **(insert work dates for specific parcel, customized for each property owner)**. General work timelines for all remaining sewer installations are outlined below.

General Work Area (house #)	Months
#41, #45, #46, #54, #47, #58, #49	April and May
#60, #53, #57, #66	May and June
#61, #72, #67, #71	June and July

*Final cleanup project wide to occur mid to end of August

*Final paving to occur in November

The proposed schedule is intended to provide a general idea of what activities will be happening when and where, and is subject to change depending upon various factors. This schedule will be updated as necessary to reflect any changes. If you have any questions at any time throughout this project, please call:

Michael Ohl (CEI Project Manager) cell # 774-573-8973

Michael Carmasine (CEI Project Engineer) cell # 215-932-6683

Gary Girouard (CEI Field Representative) cell # 978-987-2947